

APQP GATE REVIEW — PHASE COMPLETION CHECKLIST

All items must be COMPLETE before proceeding to next phase | Quality Head Agents — QMOS

GATE
1

GATE 1

End of Phase 1

- ☐ VOC documented & approved
- ☐ Design goals established
- ☐ Prelim BOM created
- ☐ Prelim PFD created
- ☐ SC list (preliminary)
- ☐ Management sign-off
- ☐ Team roster complete
- ☐ Timing plan approved

GATE
2

GATE 2

End of Phase 2

- ☐ DFMEA completed & reviewed
- ☐ DVP&R approved
- ☐ Engineering drawings released
- ☐ Material specs approved
- ☐ Design review documented
- ☐ Team feasibility signed
- ☐ SC cascaded from DFMEA
- ☐ Proto control plan done

GATE
3

GATE 3

End of Phase 3

- ☐ PFD finalized
- ☐ PFMEA completed (RPN<threshold)
- ☐ Pre-launch control plan approved
- ☐ Work instructions issued
- ☐ MSA plan complete
- ☐ Poka-yoke identified
- ☐ Floor plan approved
- ☐ PFD-PFMEA-CP linked

GATE
4

GATE 4

End of Phase 4 / PPAP

- ☐ PTR completed (≥ 300 pcs)
- ☐ GRR < 10% for SC gauges
- ☐ Cpk ≥ 1.67 for SC
- ☐ Production control plan signed
- ☐ PPAP package submitted
- ☐ PSW customer-approved
- ☐ PVT testing passed
- ☐ Quality sign-off obtained

GATE
5

GATE 5

APQP Closure

- ☐ SPC running for all SC
- ☐ Customer PPM within target
- ☐ All open issues closed
- ☐ Lessons learned documented
- ☐ PFMEA updated (field data)
- ☐ CP updated (actual Cpk)
- ☐ Knowledge transfer done
- ☐ Closure review conducted

GATE DECISION:

■ APPROVED

All items complete — proceed

■ CONDITIONAL

Issues must close within ____ days

■ REJECTED

Rework required — review again